

Division 13 Update

Contract Number	Division	County	TIP#	Route	Location Description	Contract Amount	Length	Contractor	NCDOT Contact	Letting Date	Work Began Date	Completion Date	Revised Completion Date	Scheduled Progress	Actual Progress	Completion Percent
C202880	13	Buncombe	B-5178	I-26	BRIDGES #235 AND 238 OVER SR-343 (POND RD) AND HOMNY CREEK ON I-26.	\$11,947,608.99	0.379 mi les	GLF CONSTRUCTION INC	Randy J. McKinney, PE	8/21/2012	10/1/2012	4/29/2016	5/4/2016	100.00%	83.94%	83.94%
C203488	13	Buncombe	I-5608	I-240	I-240 FROM I-40/I-26 TO US-19/23.	\$4,980,161.60	5.3 mi les	ROGERS GROUP INC	Randy J. McKinney, PE	9/16/2014	10/27/2014	10/15/2015	11/14/2015	100.00%	91.38%	91.38%
C203573	13	Buncombe, Madison, Mitchell		NC-226	REPLACEMENT OF 4 BRIDGES IN BUNCOMBE COUNTY, 3 BRIDGES IN MADISON COUNTY, AND 4 BRIDGES IN	\$11,373,160.00	0.861 mi les	DANE CONSTRUCTION, INC.	Randy J. McKinney, PE	7/15/2014	8/25/2014	11/1/2017		74.00%	60.88%	60.88%
C203575	13	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND RD).	\$34,868,723.80	4.3 mi les	TENNOCA CONSTRUCTION COMPANY	Randy J. McKinney, PE	2/24/2015	3/30/2015	7/1/2020		18.00%	10.40%	10.40%
C203754	13	Buncombe	I-5504	I-26	I-26/NC-191 (BREVARD RD) INTERCHANGE MODIFICATIONS AND I-26 WIDENING AND PAVEMENT	\$47,464,448.00	1.2 mi les	BLYTHE DEVELOPMENT CO.	Randy J. McKinney, PE	2/16/2016	3/28/2016	11/30/2018		5.80%	10.50%	10.50%
C203897	13	Madison		-	1 SECTION EACH OF NC-63, US-25/ BUSINESS, NC-251, US-25/70 & NC-213, AND 20 SECTIONS OF SECONDARY	\$0.00	42.94 mi les	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Joseph R. Lawrence	7/19/2016		10/15/2017		0.00%	0.00%	0.00%
C203948	13	Buncombe	SS-4913CL	-	1 SECTION EACH OF US-19, US-70 & 251, AND 79 SECTIONS OF SECONDARY ROADS.	\$0.00	95.51 mi les	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Randy J. McKinney, PE	11/15/2016		11/1/2017		0.00%	0.00%	0.00%
DM00177	13	Madison, Yancey		NC-63	NC 63, NC 197, NC 213, NC 251, US 25/70, US 25/70BUS 34 SECTIONS OF SECONDARY ROADS	\$0.00	449.46 mi les	ROGERS GROUP INC	Joseph R. Lawrence	8/3/2016	1/12/2017	6/1/2017		0.00%	0.00%	0.00%
DM00179	13	Buncombe, Madison, Yancey		US-70	VARIOUS ROUTES	\$0.00	353.3 mi les	ANNSEAL OF PA INC	Joseph R. Lawrence	8/3/2016		3/15/2017		0.00%	0.00%	0.00%
DM00180	13	Buncombe		SR-3470	SR 3470	\$316,741.24	0 mi les	BRYANT'S LAND & DEVELOPMENT INDUSTRIES INC	Joseph R. Lawrence	8/17/2016	11/22/2016	3/30/2017		43.00%	56.53%	56.53%
DM00184	13	Buncombe	I-5750	-	I-40 FROM US 25 TO SR 3052	\$0.00	0 mi les	OLYMPUS PAINTING CONTRACTORS, INC.	Randy J. McKinney, PE	9/21/2016		10/31/2017		0.00%	0.00%	0.00%
DM00185	13	Madison	I-5753	I-26	TENNESSEE STATE LINE TO BRIDGE NO. 548 OVER SR 1636	\$0.00	0.11 mi les	ROGERS GROUP INC	Joseph R. Lawrence	9/21/2016		8/31/2017		0.00%	0.00%	0.00%
DM00188	13	Buncombe		-	SR 2407	\$0.00	0 mi les	YOUNG & MCQUEEN GRADING CO INC	Randy J. McKinney, PE	11/16/2016		8/1/2017		0.00%	0.00%	0.00%
DM00190	13	Buncombe, Madison, Yancey	R-5793B	-	VARIOUS	\$0.00	0 mi les	PATTON CONSTRUCTION GROUP, INC	Randy J. McKinney, PE	11/16/2016		10/1/2017		0.00%	0.00%	0.00%

LOCAL DIVISION PROJECTS

BUNCOMBE COUNTY

WBS ELEMENT	FUNDS	OFFICE	PROJECT DESCRIPTION	Project Status	EST. START	EST. COMPL.
42062	Cont., Rail, Public Acc, Ingles	D2	US 70 Ingles	Awaiting Reimbursable Agreement	TBD	TBD
2017CPT.13.011,etc	Resurfacing	Division	2017 Primary / Secondary Resurfacing	Awarded	08/2016, 03/2017	Oct-17
45250.3.1 U-5189	STPDA	City of Asheville	Construction of new sidewalk along Hendersonville Road from Seminole Street to NC 146 (Long Shoals Rd); includes new pedestrian signals and crosswalks, retaining walls and associated appurtenances	Under Construction	Sep-15	Dec-16
13C.011217	Secondary Construction	D2	Milling, Widening, Resurfacing and Shoulder Reconstruction on SR 1272, Eastview Circle	Near Completion	Sep-16	Dec-16
17BP.13.R.29	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 401 on SR 3470 Billy Cove Rd.	Awarded	Sep-16	Mar-17
17BP.13.R.36	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 571 on SR 3442 Waters Cove Rd.	Awarded	Sep-16	Mar-17
17BP.13.R.25	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 291 on SR 1222 Brooks Cove Rd.	Awarded	Aug-16	Dec-16
17BP.13.R.39	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 686 on SR 2407 over Grassy Branch	Awarded	Jan-17	Jun-17
DM00190	TAP Funds	D2	Installation and Replacement of Curb Ramps (Buncombe, Madison and Yancey)	Awarded	Jan-17	Oct-17
DM00193	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 403 over Eller Cove Creek	Advertised	Mar-17	Nov-17
W-5713K	HSIP	DDC	Extend the I-40 EB on-ramp to tie into the widening currently underway for project B-5178	Design	TBD	TBD
SS-4913CE	Spot Safety	D2	Installaion of Sidewalk, Pedestrian Signals and Crosswalks along NC 280 from SR 3568 To Birch Circle; 1.15 miles	Design	Apr-17	TBD
DM00184	NHIMP	Division	Bridge Preservation Work along I-40 from US 25 and SR 3052 (School Road East): Substructure Repair, Steel Cleaning and Repainting of 10 Bridges	Awarded	Nov-16	Oct-17
DM00196	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 592 over Cane Creek	Advertised	Apr-17	Nov-17
I-5892	NHIMP	Division	Pavement Rehabilitation on US 19/23, Future 26 from SR 1733 (Clarks Chapel Rd) to the Madison County Line	Design	Mar-17	TBD

Madison County

WBS ELEMENT	FUNDS	OFFICE	PROJECT DESCRIPTION	Project Status	EST. START	EST. COMPL.
2017CPT.13.057, etc	Resurfacing	D2	2017 Primary / Secondary Resurfacing	Compiling Data for Raleigh Let	08/2016, 03/2017	Oct-17
DM00185	NHIMP	Division	Pavement Rehabilitation on I-26 from Tennessee St Line to Bridge 548 over SR 1636	Awarded	Apr-17	Aug-17