

**Division 13 Update**

Contract Number	Division	County	TIP#	Route	Location Description	Contract Amount	Length	Contractor	NCDOT Contact	Letting Date	Work Began Date	Completion Date	Revised Completion Date	Scheduled Progress	Actual Progress	Completion Percent
C202880	13	Buncombe	B-5178	I-26	BRIDGES #235 AND 238 OVER SR-343 (POND RD) AND HOMNY CREEK ON I-26.	\$11,947,608.99	0.379 mi les	DEVERE CONSTRUCTION COMPANY INC	Randy J. McKi nney, PE	8/21/2012	10/1/2012	4/29/2016	5/4/2016	100.00%	88.73%	88.73%
C203573	13	Buncombe, Madi son, Mitchell		NC-226	REPLACEMENT OF 4 BRIDGES IN BUNCOMBE COUNTY, 3 BRIDGES IN MADISON COUNTY, AND 4 BRIDGES IN	\$11,373,160.00	0.861 mi les	DANE CONSTRUCTION, INC.	Randy J. McKi nney, PE	7/15/2014	8/25/2014	11/1/2017		80.00%	64.40%	64.40%
C203575	13	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GLBERT RD) TO SR-1004 (NEWFOUND RD).	\$34,868,723.80	4.3 mi les	TENNOCA CONSTRUCTION COMPANY	Randy J. McKi nney, PE	2/24/2015	3/30/2015	7/1/2020		29.00%	16.20%	16.20%
C203754	13	Buncombe	I-5504	I-26	I-26/NC-191 (BREVARD RD) INTERCHANGE MODIFICATIONS AND I-26 WIDENING AND PAVEMENT	\$47,464,448.00	1.2 mi les	BLYTHE DEVELOPMENT CO.	Randy J. McKi nney, PE	2/16/2016	3/28/2016	11/30/2018		6.75%	13.00%	13.00%
C203873	13	Buncombe	I-5892	-	I-26 FROM SR-1733 TO MADISON COUNTY LINE.	\$0.00	5.862 mi les	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Joseph R. Lawrence	3/21/2017		7/31/2018		0.00%	0.00%	0.00%
C203897	13	Madi son		US-25	1 SECTION EACH OF NC-63, US-25/ BUSINESS, NC-251, US-25/70 & NC-213, AND 20 SECTIONS OF SECONDARY	\$4,083,339.03	42.94 mi les	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Joseph R. Lawrence	7/19/2016	3/9/2017	10/15/2017		10.00%	32.00%	32.00%
C203948	13	Buncombe	SS-4913CL	-	1 SECTION EACH OF US-19, US-70 & 251, AND 79 SECTIONS OF SECONDARY ROADS.	\$13,528,003.90	95.51 mi les	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Randy J. McKi nney, PE	11/15/2016	2/9/2017	11/1/2017		2.00%	8.31%	8.31%
DM00184	13	Buncombe	I-5750	I-I-40	I-40 FROM US 25 TO SR 3052	\$2,820,373.75	0 mi les	OLYMPUS PAINTING CONTRACTORS, INC.	Randy J. McKi nney, PE	9/21/2016	3/13/2017	10/31/2017		10.00%	7.15%	7.15%
DM00185	13	Madi son	I-5753	I-26	TENNESSEE STATE LINE TO BRIDGE NO. 548 OVER SR 1636	\$0.00	0.11 mi les	ROGERS GROUP INC	Joseph R. Lawrence	9/21/2016	4/17/2017	8/31/2017		0.00%	0.00%	0.00%
DM00188	13	Buncombe		-	SR 2407	\$0.00	0 mi les	YOUNG & MCQUEEN GRADING CO INC	Randy J. McKi nney, PE	11/16/2016		8/1/2017		0.00%	0.00%	0.00%
DM00190	13	Buncombe, Madi son, Yancey	R-5793B	-	VARIOUS	\$449,060.00	0 mi les	PATTON CONSTRUCTION GROUP, INC	Randy J. McKi nney, PE	11/16/2016	2/23/2017	10/1/2017		33.00%	30.91%	30.91%
DM00193	13	Buncombe		-	SR 2101	\$0.00	0 mi les	GRAHAM COUNTY LAND COMPANY LLC	Randy J. McKi nney, PE	2/15/2017		11/15/2017		0.00%	0.00%	0.00%
DM00196	13	Buncombe		-	SR 2785	\$0.00	0 mi les	GRAHAM COUNTY LAND COMPANY LLC	Randy J. McKi nney, PE	3/1/2017		11/1/2017		0.00%	0.00%	0.00%
DM00198	13	Buncombe		SR-1113	SR 1113	\$0.00	0 mi les	BUCKEYE BRIDGE, LLC	Randy J. McKi nney, PE	3/15/2017		12/15/2017		0.00%	0.00%	0.00%

## LOCAL DIVISION PROJECTS

### BUNCOMBE COUNTY

WBS ELEMENT	FUNDS	OFFICE	PROJECT DESCRIPTION	Project Status	EST. START	EST. COMPL.
42062	Cont., Rail, Public Acc, Ingles	D2	US 70 Ingles	Awaiting Reimbursable Agreement	TBD	TBD
2017CPT.13.011,etc	Resurfacing	Division	2017 Primary / Secondary Resurfacing	Under Construction	08/2016, 03/2017	Oct-17
45250.3.1 U-5189	STPDA	City of Asheville	Construction of new sidewalk along Hendersonville Road from Seminole Street to NC 146 (Long Shoals Rd); includes new pedestrian signals and crosswalks, retaining walls and associated appurtenances	Under Construction	Sep-15	Dec-16
17BP.13.R.24	State Bridge Funds	Bridge Maintenance	Replace Bridge 271 over Curtis Creek	Awarded	Apr-17	Dec-17
DM00201	HSIP	D2	Installation and Rehabilitation of Guardrail Anchor Units; 40, I-240, US 19/23, US 25, US 25A, US 70 and SR 1369	Awarded	May-17	Nov-17
DM00204	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 434 over Galdy Fork Creek	Awarded	May-17	Apr-18
DM00205	State Bridge Funds	Bridge Maintenance	Replace Bridge 555 over unnamed creek	Awarded	May-17	Apr-18
DM00202	HSIP	D2	Installation and Rehabilitation of Guardrail Anchor Units; US 74A, US 19 Bus., NC 151, NC 251, NC 280, NC 694, NC 9, NC 63, Nc 81, NC 112, NC 146, NC 191	Advertised	Jun-17	Dec-17
DM00213	Spot Safety	D2	Centerline Rumber Strips and Long Life Pavement Markings on NC 151	Advertised	Jun-17	Sep-17
DM00225	TAP Funds	D2	Installation and Repalcement of Concrete Curb Ramps, 4" Concrete Sidewalk and 6" Concrete Driveways; Various Locations Buncombe, Madison and Yancey (Round 2)	Advertised	Jul-17	May-18
DM00193	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 403 over Eller Cove Creek	Awarded	Mar-17	Nov-17
W-5713K	HSIP	DDC	Extend the I-40 EB on-ramp to tie into the widening currently underway for project B-5178	Design	TBD	TBD
SS-4913CE	Spot Safety	D2	Installaion of Sidewalk, Pedestrian Signals and Crosswalks along NC 280 from SR 3568 To Birch Circle; 1.15 miles	Awarded	May-17	Nov-17
DM00184	NHIMP	Division	Bridge Preservation Work along I-40 from US 25 and SR 3052 (School Road East): Substructure Repair, Steel Cleaning and Repainting of 10 Bridges	Awarded	Nov-16	Oct-17
DM00196	State Bridge Funds	Bridge Maintenance	Replacement of Bridge 592 over Cane Creek	Awarded	Apr-17	Nov-17
I-5892	NHIMP	Division	Pavement Rehabilitation on US 19/23, Future 26 from SR 1733 (Clarks Chapel Rd) to the Madison County Line	Awarded	May-17	Jul-17

### Madison County

WBS ELEMENT	FUNDS	OFFICE	PROJECT DESCRIPTION	Project Status	EST. START	EST. COMPL.
2017CPT.13.057, etc	Resurfacing	D2	2017 Primary / Secondary Resurfacing	Under Construction	08/2016, 03/2017	Oct-17
DM00185	NHIMP	Division	Pavement Rehabilitation on I-26 from Tennessee St Line to Bridge 548 over SR 1636	Under Construction	Apr-17	Aug-17