

Division 13 Update, September 2017

Contract Number	Division	County	TIP#	Route	Location Description	Contract Amount	Length	Contractor	NCDOT Contact	Letting Date	Work Began Date	Completion Date	Revised Completion Date	Scheduled Progress	Actual Progress	Completion Percent
C203573	13	Buncombe, Madison, Mitchell		NC-226	BUNCOMBE COUNTY, 3 BRIDGES IN MADISON COUNTY, AND 4 BRIDGES IN MITCHELL COUNTY.	\$11,373,160.00	0.861 miles	DANE CONSTRUCTION INC	Randy J. McKinney, PE	7/15/2014	8/25/2014	11/1/2017	2/21/2018	90.00%	83.85%	83.85%
C203575	13	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND I-26/NC-191 (BREVARD RD)	\$34,868,723.80	4.3 miles	TENNOCA CONSTRUCTION COMPANY	Randy J. McKinney, PE	2/24/2015	3/30/2015	7/1/2020		34.00%	21.90%	21.90%
C203754	13	Buncombe	I-5504	I-26	INTERCHANGE MODIFICATIONS AND I-26 WIDENING AND PAVEMENT RECONSTRUCTION.	\$47,464,448.00	1.2 miles	BLYTHE DEVELOPMENT CO.	Randy J. McKinney, PE	2/16/2016	3/28/2016	11/30/2018		21.00%	16.00%	16.00%
C203873	13	Buncombe	I-5892	NC-26	I-26 FROM SR-1733 TO MADISON COUNTY LINE.	\$9,746,083.10	5.862 miles	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Joseph R. Lawrence	3/21/2017	6/23/2017	7/31/2018		14.50%	6.15%	6.15%
C203948	13	Buncombe	SS-4913CL	-	1 SECTION EACH OF US-19, US-70 & NC-251, AND 79 SECTIONS OF SECONDARY ROADS.	\$13,528,003.90	95.51 miles	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Randy J. McKinney, PE	11/15/2016	2/9/2017	11/1/2017	11/6/2017	51.00%	77.97%	77.97%
C203953	13	Buncombe	U-4715B	SR-variou	ASHEVILLE - CITY WIDE SIGNAL IMPROVEMENTS.	\$10,649,690.08	80 miles	BROOKS BERRY HAYNIE & ASSOCIATES, INC.	Randy J. McKinney, PE	4/18/2017	7/14/2017	12/22/2020		2.60%	1.01%	1.01%
C204038	13	Madison		-	BRIDGES #8 AND 9 OVER IVY RIVER ON NC-251.	\$0.00	0.4 miles	CROWDER CONSTRUCTION COMPANY	Joseph R. Lawrence	6/20/2017		6/1/2019		0.00%	0.00%	0.00%
DM00184	13	Buncombe	I-5750	I-I-40	I-40 FROM US 25 TO SR 3052	\$2,820,373.75	0 miles	OLYMPUS PAINTING CONTRACTORS, INC.	Randy J. McKinney, PE	9/21/2016	3/13/2017	10/31/2017		83.00%	55.18%	55.18%
DM00186	13	Buncombe	SS-4913CE	NC-280	SR 3568 TO BIRCH CIRCLE	\$222,003.00	0 miles	COOPER CONSTRUCTION SERVICE LLC	Randy J. McKinney, PE	4/19/2017	7/24/2017	11/17/2017		10.00%	21.28%	21.28%
DM00190	13	Buncombe,	R-5793B	-	VARIOUS	\$449,060.00	0 miles	PATTON CONSTRUCTION GROUP, INC	Randy J. McKinney, PE	11/16/2016	2/23/2017	10/1/2017		77.00%	55.96%	55.96%
DM00193	13	Buncombe		SR-2101	SR 2101	\$368,384.00	0 miles	GRAHAM COUNTY LAND COMPANY LLC	Randy J. McKinney, PE	2/15/2017	4/17/2017	11/15/2017		83.00%	94.21%	94.21%
DM00196	13	Buncombe		SR-2785	SR 2785	\$349,577.00	0 miles	GRAHAM COUNTY LAND COMPANY LLC	Randy J. McKinney, PE	3/1/2017	5/11/2017	11/1/2017		72.00%	77.04%	77.04%
DM00198	13	Buncombe		SR-1113	SR 1113	\$0.00	0 miles	BUCKEYE BRIDGE LLC	Randy J. McKinney, PE	3/15/2017	8/14/2017	12/15/2017		0.00%	0.00%	0.00%
DM00201	13	Buncombe	W-5713B,	I-40	VARIOUS	\$0.00	0 miles	REYNOLDS FENCE & GUARDRAIL INC	Randy J. McKinney, PE	4/19/2017		11/17/2017		0.00%	0.00%	0.00%
DM00202	13	Buncombe	W-5713C, W-5713D, W-5713F	-	BUNCOMBE COUNTY	\$0.00	0 miles	REYNOLDS FENCE & GUARDRAIL INC	Randy J. McKinney, PE	6/21/2017	8/22/2017	1/26/2018		0.00%	0.00%	0.00%
DM00203	13	Madison, Yancey	R-4436MH, R-4436MI, R-4436MJ	I-26	I-26 WELCOME CENTER AND SCENIC OVERLOOK AND US 19 PARK & RIDE LOT	\$0.00	0 miles	DARRENS BUSINESS LLC DBA ARROWOOD LANDSCAPING	Joseph R. Lawrence	5/17/2017	8/14/2017	6/15/2018		0.00%	0.00%	0.00%
DM00204	13	Buncombe		SR-3464	SR 3464	\$376,665.09	0 miles	NHM CONSTRUCTORS, LLC	Randy J. McKinney, PE	4/19/2017	6/19/2017	4/15/2018		43.00%	34.62%	34.62%
DM00205	13	Buncombe		SR-1103	SR 1103	\$405,720.77	0 miles	NHM CONSTRUCTORS, LLC	Randy J. McKinney, PE	4/19/2017	7/21/2017	4/15/2018		34.00%	26.11%	26.11%
DM00207	13	Buncombe		-	VARIOUS	\$0.00	0 miles	COOPER CONSTRUCTION SERVICE LLC	Randy J. McKinney, PE	4/19/2017		7/31/2018		0.00%	0.00%	0.00%
DM00209	13	Buncombe		-	BUNCOMBE COUNTY	\$0.00	0 miles	GRAHAM COUNTY LAND COMPANY LLC	Joseph R. Lawrence	7/5/2017		8/15/2018		0.00%	0.00%	0.00%
DM00213	13	Buncombe	SS-4913CG	-	SR 151 FROM SR 3452 TO RR BRIDGE NO. 292	\$0.00	0 miles	TMI SERVICES, INC.	Randy J. McKinney, PE	5/17/2017		9/30/2017		0.00%	0.00%	0.00%
DM00214	13	Madison		-	MADISON COUNTY	\$0.00	0 miles	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Joseph R. Lawrence	6/21/2017		11/16/2018		0.00%	0.00%	0.00%
DM00216	13	Madison, Yancey		NC-63	VARIOUS PRIMARY AND SECONDARY ROUTES	\$0.00	0 miles	EMERY SEALCO, INC.	Joseph R. Lawrence	6/21/2017		11/15/2018		0.00%	0.00%	0.00%
DM00219	13	Madison	W-5713G, W-5713H,	US-25	US 25-70	\$715,925.00	0 miles	REYNOLDS FENCE & GUARDRAIL INC	Joseph R. Lawrence	6/21/2017	8/14/2017	1/26/2018		11.00%	14.80%	14.80%
DM00225	13	Buncombe, Madison, Yancey	R-5793D	SR-variou	VARIOUS IN BUNCOMBE MADISON & YANCEY	\$495,499.00	0 miles	PATTON CONSTRUCTION GROUP, INC	Randy J. McKinney, PE	6/7/2017	7/21/2017	5/11/2018		2.50%	7.96%	7.96%
DM00227	13	Buncombe	W-5713K	I-26	BUNCOMBE COUNTY	\$0.00	0.377 miles	NHM CONSTRUCTORS, LLC	Randy J. McKinney, PE	7/19/2017	8/15/2017	4/13/2018		0.00%	0.00%	0.00%