

FBRMPO Construction Progress Report, Division 14 - June, 2019

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Actual Progress
Haywood	I-5922, I-5923	I-40	I-40 FROM THE TENNESSEE STATE LINE TO MP-15.	6/1/2021		3.69%
Haywood	ER-5600NA	I-I-40	I-40 EASTBOUND REST AREA AT MILE MARKER 10	7/31/2019		56.15%
Haywood	U-6055	NC-110	INTERSECTION OF PISGAH DR ( NC 110), HOLTZCLAW ST (SR-1840) AND LOCUST ST ( SR-1264) IN THE TOWN OF CANTON IN HAYWOOD CO	6/15/2020		12.76%
Haywood, Henderson, Macon,	R-5794A, R-5794B, R-	I-26	VARIOUS LOCATIONS IN HAYWOOD, HENDERSON, MACON, AND POLK COUNTIES	8/5/2019	8/7/2019	75.32%
Haywood, Jackson		-	REPLACEMENT OF 10 BRIDGES IN HAYWOOD COUNTY AND 1 BRIDGE IN JACKSON COUNTY WITH CULVERTS.	10/15/2017	2/5/2018	89.20%
Haywood, Jackson		US-74	1 SECTION OF US-74, 1 SECTION OF US-74/US-441, AND 8 SECTIONS OF SECONDARY ROADS.	10/15/2019		73.10%
Haywood, Jackson		SR-1145	VARIOUS LOCATIONS ON 5 SECONDARY ROUTES IN HAYWOOD AND JACKSON COUNTIES	10/15/2020		0.00%
Haywood, Jackson, Macon		SR-1101	ALONG 89 SECONDARY ROUTES IN HAYWOOD, JACKSON, MACON COUNTIE	10/15/2019		43.24%
Henderson	U-5840	SR-1547	SR-1547 (OLD AIRPORT RD) FROM US-25 TO MILL GAP RD.	2/28/2021		14.91%
Henderson	B-6022	SR-1605	BRIDGE NO. 215 OVER TOMS FORK ON SR 1605 (TOMS FALLS ROAD) IN HENDERSON COUNTY	7/30/2020		7.12%
Henderson	B-6023	SR-1126	BRIDGE #440192 OVER MUD CREEK ON SR 1126 (BEREA CHURCH ROAD)	4/12/2020	4/13/2020	5.93%
Henderson	W-5506	NC-191	NC 191 (HAYWOOD RD), FROM SR 1365 (SOUTH OF RUGBY RD) TO SR 1381 (NORTH OF MOUNTAIN RD)	5/31/2019	12/17/2019	85.41%
Henderson	B-6021	-	BRIDGE NO. 440180 OVER NORTH PACOLET RIVER ON SR 1840 (MINE MOUNTAIN ROAD)			0.00%
Henderson		SR-1353	SR 1353 (HOOPER LN) FROM NC191 NORTH FOR 1,200 LF AND FROM 3,375 LF FROM NC191 FOR 3,889 LF	5/31/2019	2/5/2020	90.50%
Henderson	R-5771	SR-1690	SR 1690 (BROADPOINTE DRIVE) INCLUDING BRIDGE #107 MCDOWELL CREEK	5/31/2019	6/2/2020	47.08%
Henderson	R-5207C	SR-1006	SR 1006 (HOWARD GAP RD) FROM SR 1539 (JACKSON RD.) TO US 25 IN FLETCHER	5/31/2019	1/21/2020	72.95%
Henderson		SR-0000	-Y1- OLD WORLD CIRCLE	5/31/2019	6/2/2019	86.56%
Henderson		SR-1819	-L- SR 1819 (MILLS ST) AND -Y2- SR 1821 (W KING ST)	11/15/2019	12/7/2019	44.34%
Henderson	U-5105	NC-225	HENDERSONVILLE - NC 225/ SR 1164 (ERKWOOD DRIVE) / SR 1779 (SHEPHERD STREET)	5/29/2020	6/1/2020	28.33%
Henderson		-	11 SECONDARY ROUTES THROUGHOUT HENDERSON COUNTY	10/15/2019		0.00%
Henderson		US-74A	ALONG U.S. 74A (GERTON HWY) AT SR1602 (GRANT MOUNTAIN ROAD), NORTH SIDE OF U.S. 74A	11/15/2019	11/22/2019	93.99%
Henderson		SR-1802	SR 1802 (BIG HUNGRY ROAD) 0.9 MILES FROM ITS INTERSECTION WITH SR 1956 (GALLIMORE ROAD) THEN ONWARD FOR 2,500 LF	11/13/2020		3.89%

### FBRMPO Highway and Non-Highway Let List

Project ID	County	Description	R/W Acq Begins	Let Date
47851	HAYWOOD	Realign intersection of US 276 and Sanoma Road		6/11/2019
47854	HAYWOOD	Improve radius for right turns onto NC 215 at the intersection with Sanoma Road		6/11/2019
EB-5926	HAYWOOD	US 19 (SOCO ROAD) FROM US 276 TO FIE TOP ROAD. CONSTRUCT BICYCLE AND PEDESTRIAN IMPROVEMENTS.		8/30/2019
I-5834	HAYWOOD	I-40 FROM MILE MARKER 27 TO MILE MARKER 34. PAVEMENT REHABILITATION.		9/21/2021
I-5924	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION.		3/19/2024
I-5928	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION.		3/19/2024
I-6051	HAYWOOD	I-40 HAYWOOD COUNTY FROM MILEMARKER 20 TO MILEMARKER 27. PAVEMENT REHABILITATION. PROJECT CREATED PER DRAFT 2020-2029 STIP.		3/16/2027
R-5864	HAYWOOD	SR 1395 (COVE CREEK ROAD) APPROXIMATELY 3 MILES WEST OF US 276. REPAIR SLIDE AREA.	4/15/2019	8/27/2019
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	1/10/2022	10/17/2023
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/18/2021	9/20/2022
U-5548	HAYWOOD	TOWN OF WAYNESVILLE BROWN AVENUE REALIGNMENT OF BROWN AVENUE FROM BOYD AVENUE TO APPROXIMATELY 1200 FEET SOUTH OF THE INTERSECTION. PROJECT INCLUDES CONSTRUCTION OF NEW ROADWAY (SCHOOL STREET), RAISED CROSSWALK, PAINTED CROSSWALKS, REFUGE ISLAND,		6/30/2019
U-5839	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR	6/3/2019	5/18/2021
U-5888	HAYWOOD	INTERSECTION OF US 23 BUSINESS (NORTH MAIN STREET) AND WALNUT STREET. CONSTRUCT INTERSECTION IMPROVEMENTS	4/9/2018	2/18/2020
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/15/2020	7/26/2022
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/10/2024	7/21/2026
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/10/2024	10/20/2026
U-6160	HAYWOOD	US 19 (SOCO ROAD) FROM SR 1304 (FIE TOP ROAD AT GHOST TOWN IN THE SKY) TO BLUE RIDGE PARKWAY. MODERNIZE ROADWAY.	10/9/2026	10/17/2028
U-6172	HAYWOOD	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	11/10/2023	10/21/2025
W-5714H	HAYWOOD	SR 1887 (CHINQUAPIN ROAD) FROM US 276 NEAR CRUSO TO THE END OF STATE MAINTENANCE		7/9/2019
47337.3.1	HENDERSON	US 25 Business (Asheville Hwy) at the Ingles (11) Gas Station Entrance/Exit		6/11/2019
47477.3.1	HENDERSON	SR 1328/SR 1322 (Turnpike Road) from SR 1325 to SR 1316.		6/11/2019
47849	HENDERSON	Add right turn lane, reset curb & gutter, drainage improvements on US 25N at the intersection of SR 1503, N Main Street		6/11/2019
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS	9/30/2022	9/29/2023
EB-5963	HENDERSON	ASHEVILLE FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY)	7/25/2022	7/25/2023
I-4400A	HENDERSON	I-26 FROM US 25 (EXIT 54) TO US 64 (EXIT 49) WIDEN TO ADD ADDITIONAL LANES. 13.6 MILES	7/30/2026	10/17/2028
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	7/15/2021	10/15/2024
I-4400BB	HENDERSON	I-26 AT US 64 (EXIT 49) TO US 25 BUSINESS (EXIT 44)	2/12/2019	9/17/2019
I-4400C	HENDERSON	I-26 FROM US 25 BUSINESS (EXIT 44) TO NC 280 (EXIT 40) (COMB W/I-4400BB)	8/2/2018	9/17/2019
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.		3/15/2022
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	10/31/2019	6/21/2022
R-5748	HENDERSON	SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	10/10/2020	10/18/2022
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	6/30/2019	5/18/2021
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176(SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	9/30/2019	10/19/2021
U-5887	HENDERSON	SR 1783 (HIGHLAND LAKE ROAD) FROM NC 225 TO US 176. UPGRADE ROADWAY	6/30/2019	12/8/2020
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	9/30/2019	10/19/2021
U-6124	HENDERSON	NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	11/15/2023	11/18/2025
W-5714J	HENDERSON	SR 1358 (FANNING BRIDGE ROAD) AT SR 1359 (RUTLEDGE ROAD) INFLETCHER		7/23/2019

**FBRMPO Bridge Let List**

Project ID	County	Description	R/W Acq Begins	Let Date
14SP.20441.1	HAYWOOD	REPLACEMENT OF BRIDGE 430175 ON SR 1332 BRIDGE NO. 175 REPLACEMENT		9/17/2019
14SP.20441.2	HAYWOOD	REPLACEMENT OF BRIDGE 430174 ON SR 1332 BRIDGE NO. 174 REPLACEMENT		9/17/2019
17BP.14.R.171	HAYWOOD	Bridge NO. 256 on SR 1302		2/28/2023
17BP.14.R.173	HAYWOOD	Bridges 190, 187, 188, 189 on SR 1341 (Martins Creek Rd.) over Martin Creek.		11/14/2023
17BP.14.R.174	HAYWOOD	Bridge No. 401 on SR 1236		12/10/2019
17BP.14.R.175	HAYWOOD	Bridge No. 215 on SR 1379 (Sugar Cove Rd.) over Fines Creek.		11/12/2019
17BP.14.R.176	HAYWOOD	Bridge No. 276 on SR 1104		1/28/2020
17BP.14.R.177	HAYWOOD	Bridge No. 237 on SR 1129 (Little East Fork Rd.) over Sorrell Creek.		12/10/2019
17BP.14.R.184	HAYWOOD	BRIDGE No. 386 OVER ALLENS CREEK ON SR 1148.		11/10/2020
17BP.14.R.191	HAYWOOD	This replaces B-5965 for Bridge 266 over Campbell Creek on SR 1212		1/12/2027
17BP.14.R.192	HAYWOOD	BRIDGE No. 192 OVER WESLEY CREEK ON SR 1336.		1/25/2023
17BP.14.R.196	HAYWOOD	This project replaces B-5909 for Bridge 375 over Dutch Cove Creek on SR 1856		1/11/2022
B-3186	HAYWOOD	REPLACE BRIDGE 155 & 158 OVER RICHLAND CREEK ON US 23-74 NBL	1/21/2020	1/19/2021
B-5541	HAYWOOD	REPLACE BRIDGE 236 OVER SR 1513 ON I-40	10/21/2022	10/17/2023
B-5898	HAYWOOD	REPLACE BRIDGE 168 OVER US 19 AND US 23 ON US 23/US 74	1/21/2020	1/19/2021
B-5920	HAYWOOD	REPLACE BRIDGE 246 OVER WEST FORK PIGEON CREEK ON SR 1216	1/24/2022	1/17/2023
B-5982	HAYWOOD	US 74 REPLACE BRIDGE 430095 OVER SOUTHERN RAILROAD.	1/15/2020	1/19/2021
BR-0022	HAYWOOD	Bridge 430122 on US 19,23,74 SBL over NC 209	1/1/2021	1/1/2022
14SP.20451.2	HENDERSON	Bridge No. 147 ON SR 1353 (Hooper Lane) over Mills River.		8/13/2019
15BPR.20	HENDERSON	I-26/US 74 WBL AND EBL OVER GREEN RIVER - STRUCTURE NOS. 440112 AND 440108		6/18/2019
17BP.14.R.101	HENDERSON	REPLACEMENT OF BRIDGE 440048 ON SR 1006 IN HENDERSON COUNTY		2/9/2021
17BP.14.R.179	HENDERSON	Bridge No. 247 on SR 1260 (Sky Valley Rd.) over Shoal Creek.		12/10/2019
17BP.14.R.185	HENDERSON	BRIDGE No. 58 OVER DEVILS FORK CREEK ON SR 1893.		12/14/2021
17BP.14.R.187	HENDERSON	BRIDGE No. 100 OVER ROCK CREEK ON SR 1108 (Rock Creek Rd.).		1/11/2022
17BP.14.R.198	HENDERSON	Bridge No. 182 Over Sweet Water Branch on SR 1328 (Turnpike Rd.).		1/11/2022
17BP.14.R.199	HENDERSON	Bridge No. 208 on SR 1109 (Cabin Creek Rd.) over Cabin Creek.		10/22/2024
17BP.14.R.201	HENDERSON	Bridge NO. 89 over Big Willow Creek on SR 1210 (Big Willow Rd.).		1/10/2023
17BP.14.R.206	HENDERSON	Bridge No. 15 over Boylston Creek on SR 1323 (Brickyard Rd.)		2/9/2027
B-5901	HENDERSON	REPLACE BRIDGE 121 OVER FRENCH BROAD RIVER OVERFLOW ON NC 191	1/21/2020	1/19/2021
B-5922	HENDERSON	REPLACE BRIDGE 237 OVER SOUTHERN RAILROAD ON SR 1545	6/18/2021	6/20/2023
B-5929	HENDERSON	REPLACE BRIDGE 350 OVER DEVILS FORK CREEK ON SR 1932 (TRACEY GROVE ROAD)	11/1/2017	6/29/2019
BR-0083	HENDERSON	Replace Bridges 440057 and 440115 on US64 over French Broad River Overflow.	1/1/2022	1/1/2023